

NAME OF WORK:- Improvements to
roads and drains at Kuvempunagar 2nd
Stage and surrounding areas in ward
no.11 in Kuvempunagar

First and Final Bill

PMC

RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants



To,

Date: 02-07-2021

ASSISTANT EXECUTIVE ENGINEER
VIDYARANYAPURA SUB DIVISION
BBMP
BANGALORE
Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of "IMPROVEMENTS TO
ROADS AND DRAINS AT KUVEMPUNAGARA 2ND STAGE AND SURROUNDING
AREA IN WARD NO.11 KUVEMPUNAGARA."

Ref: 1. Work Order No: BBMP/EE/BTP/WO/142/2019-20
2. Job code: 011-20-000002

We are here with forwarding to Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560 010. First & Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 96,96,248.00/- (Rs. Ninety Six Lakhs Ninety Six Thousand Two Hundred and Forty Eight Only).

Thanking you,

Yours faithfully,

For Rudraprasad Consultants

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS



Attachments: PMC Compliance report

#3, 7th Main Malleswaram, Bangalore – 560003

Telefax: 9180 23444801, Mobile: 91 9972924526

Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants



NAME OF WORK:- "Improvements to Roads and Drains at Kuvempunagara 2nd Stage and Surrounding Area in Ward No.11 Kuvempunagara."

Name of Client : EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION, BBMP, BANGALORE

Contractor/ Agency: Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560 019

Total Cost : Rs. 96,96,248.00/-

Date Of Inspection : 02-07-21

Status Of Bill : First & Final Bill

In the Presence of : a) Assistant Engineer, Byatarayanapura division, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT

Sl. No.	Description of work	Comments/Observations
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
3	Providing granite slabs of selected quality roughly dressed havinf a size of 7.5cms thick and fixed in cement mortar (1:6) including fixing curing etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer
Vidyaranyapura Sub Division

#3, 7th Main Road, Bangalore - 560003

Telefax: 9180 23444801, Mobile: 91 9972924526

Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in



RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants



4	Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
5	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m ³ having a minimum average compressive strength of 4.00 N/mm ² confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
7	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
8	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs. With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machine mixed, well compacted for wall and Bottom including centering shuttering, cost of materials, HOM of Machinery, Curing Etc., Complete Excluding cost of Steel as per morth MORTH specification and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer

Vidyaranyapura Sub Division - 560003

BBMP Bangalore 97
Telefax: 9180 23444801, Mobile: 91 9972924526

Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in



RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants



9	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
10	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
11	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc., complete and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
12	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
13	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials separately complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
14	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer

Highway Maintenance Division, Bangalore

Telephone: 180 23444801, Mobile: 979972924526

Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in



RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants



15

Cement concrete pavement. Construction of un-reinforced plain cement concrete pavement, using a grade concrete M30 over a prepared base with OPC coarse aggregate @ 0.69cum fine aggregate @ 0.46cum, coarse and fine aggregate conforming to IS:383-2016, with superplasticiser @ 3lts conforming to IS9103-2008 mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rammers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour, hire charged of machines, all lead and lift charges etc., complete as per specifications. and as per the directions of the Engineer-in-charge of the work

Work done upto the Billed Quantity
and the Quality is satisfactory



#3, 7th Main Malleswaram, Bangalore – 560003

Telefax: 9180 23444801, Mobile: 91 9972924526

Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in